

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – PMGSY-XI-TS09XILB09 – C/o of Causeway across Jampanna Vagu at KM 1/0 on R/f Vengalpur to Gonepally, Tadvai(M) – Est. cost of Rs.411.73/648.73 Lakhs – 3rd EOAT proposals upto 31.12.2020 with out imposing penalty and permit the same contractor agency to execute the balance RAS work with agreement rates already approved with SoR 2017-18 at same tender percentage - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 401

Dated: 22-09-2020

Read:-

From the CE, PR, PMGSY, Hyderabad, Lr.No.AE/DEE-I/PMGSYPh.IX/
Vengalapur/EoAT/2020, Dt:13.07.2020.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord 3rd Extension of Agreement Time up to 31.12.2020 (366) days in respect of the work "TS09XILB09 – C/o of Causeway across Jampanna Vagu at KM 1/0 on R/f Vengalpur to Gonepally, Tadvai(M)" without imposing any penalty, as the delay is not attributed to the contractor due to the work was located in a remote forest area and has naxals problem and also accord permission for the same contractor agency to execute the balance RAS work with agreement rates already approved with SoR 2017-18 at same tender percentage.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER